

July 18, 2025


SUBJECT: Well 3R Project Status Update 7-18-2025

This letter is to provide an update to the status of the public water supply Well No. 3 Replacement project, located in your neighborhood at 591 Gilbert Stuart Road.

- The well construction and development are currently underway and is anticipated to be completed by the end of July.
- The 5-day pump testing of the well will occur following the completion of the well development, depending on weather. This is expected to occur early to mid August. The purpose of the pump testing is to establish the capacity of the well, and to assess the impacts of the well pumping on the surrounding wetland, ponds, monitoring wells and private wells within a 2,000 foot radius of the replacement well.
- Seventeen monitoring locations have been established within the 2,000 foot radius, including monitoring wells and staff gauges in the stream, wetlands, and Carr Pond. In addition, monitoring equipment has been installed in multiple private wells located in the 2,000 foot radius.
- Private wells will be monitored for at least one week prior to the 5-day pump test, during the pump test, and for at least a week after the pump test is completed (weather dependent).
- Once the pump testing data is completed, the hydrogeologic modeling will be developed. This will determine the impact of the pump testing on the below grade aquifer. The modelling is not likely to be completed until two to three months after the testing is completed.
- This data will then be developed into a preliminary report which will be shared with the Town for review prior to submission to RIDEM. The data will determine the pumping rate for the replacement well.

Sincerely,

WRIGHT-PIERCE



Brandt Scott, PG

Lead Hydrogeologist

brandt.scott@wright-pierce.com